Completion Report

1	Name of Wok	Improvements to drains and Providing Asphalting to roads at Bhuvaneshwari Nagara 9th & 10th Main Surroundings in Bagalagute ward No 14
2	Sanctioned Estimate No.& Date	T.S No.SE/DZ/TS/ 123/21-22, Dt.
3	Head of Acount which is Chargeable	P-3702
4	Enstrument Order No. & Date	EE/DD/WO/ 82/21-22, Dt. 19-01-2022
5	Name of Contractor	Shivalingaiah Satish
6a	Time Stipulated for Completion of work	
b	Delay in execulation of work	–
7	Measurement recorded in MB	4881/19-20
	Page No	488036 to 488039
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Ranganath B R

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
100 Lakhs	9436894-00	—	563106-00.

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered.
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division Bangalore-73

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGALORE-560073

Scanned with CamScanner